



- ☐ Property line confirmed
- ☐ Permit / HOA approval if needed
- ☐ Utility locate requested before digging
- ☐ String line and stakes set
- ☐ Corner and end posts set first
- ☐ Holes dug to depth, 3x post width
- ☐ 6 in gravel in each hole
- ☐ Posts plumb on two faces
- ☐ Concrete sloped away from post at the top
- ☐ Line posts set to the string
- ☐ Concrete cured before rails and gates